

Containment / BOP on BOP Level 1 - Draft for Review 27-May 2300											
Activity ID	Activity Name	Start	End	Predecessor	Postdecessor	Start	End	Start	End	Start	End
<b>Containment / BOP on BOP Level 1 - Draft for Review 27-May 2300</b>											
<b>Under Flange Work</b>											
A1000	Under Flange Work - Place Plugs in Flange Alignment Holes	2	28-May-10 01:00			2	28-May-10 01:00	28-May-10 01:00	28-May-10 01:00		
A1140	Under Flange Work - Choke Line Collet Removal	2	28-May-10 03:00			2	28-May-10 03:00	28-May-10 03:00	28-May-10 03:00		
A1150	Under Flange Work - Choke Hub Plug	2	28-May-10 05:00			2	28-May-10 05:00	28-May-10 05:00	28-May-10 05:00		
A1030	Under Flange Work - KIL Line Collet Removal	2	28-May-10 07:00			2	28-May-10 07:00	28-May-10 07:00	28-May-10 07:00		
A1220	Under Flange Work - KIL Hub Plug	2	28-May-10 09:00			2	28-May-10 09:00	28-May-10 09:00	28-May-10 09:00		
<b>Mobilize to make cuts</b>											
A1050	Mobilize to make cuts	4	29-May-10 03:00			4	29-May-10 03:00	29-May-10 03:00	29-May-10 03:00		
<b>Cut 1 (Shear)</b>											
A1060	Cut 1 (Shear) - Move Shear, Winch & BHPU to Rear CuffH area	1	29-May-10 16:00			1	29-May-10 16:00	29-May-10 16:00	29-May-10 16:00		
A1240	Cut 1 (Shear) - Position Shear on Pipe	2	29-May-10 17:00			2	29-May-10 17:00	29-May-10 17:00	29-May-10 17:00		
A1250	Cut 1 (Shear) - Make Cut	1	29-May-10 18:30			1	29-May-10 18:30	29-May-10 18:30	29-May-10 18:30		
A1260	Cut 1 (Shear) - Release Pipe	1	29-May-10 19:30			1	29-May-10 19:30	29-May-10 20:00	29-May-10 20:00		
<b>Cut 2 (Shear)</b>											
A1270	Cut 2 (Shear) - Rotate Vessel	1	29-May-10 20:00			1	29-May-10 20:00	29-May-10 20:30	29-May-10 20:30		
A1280	Cut 2 (Shear) - Position Shears on Pipe	2	29-May-10 20:30			2	29-May-10 20:30	29-May-10 22:00	29-May-10 22:00		
A1290	Cut 2 (Shear) - Make Cut	1	29-May-10 22:00			1	29-May-10 22:00	29-May-10 22:30	29-May-10 22:30		
A1300	Cut 2 (Shear) - Release Pipe	1	29-May-10 23:00			1	29-May-10 23:00	29-May-10 23:30	29-May-10 23:30		
A1310	Cut 2 (Shear) - Reallocate Pipe and Set on Seabed	2	29-May-10 23:30			2	29-May-10 23:30	30-May-10 01:30	30-May-10 01:30		
A1070	Cut 2 (Shear) - Slow Hydraulic Lines	1	30-May-10 01:30			1	30-May-10 01:30	30-May-10 02:00	30-May-10 02:00		
<b>Cut 3 (Diamond Wire)</b>											
SV734	Cut 3 (Diamond Wire) - Deploy Diamond Wire Saw on Winch	2	30-May-10 02:00			2	30-May-10 02:00	30-May-10 02:30	30-May-10 02:30		
SV734	Cut 3 (Diamond Wire) - Deploy Crane with Rigging to Depth	2	30-May-10 02:00			2	30-May-10 02:00	30-May-10 03:30	30-May-10 03:30		
SV724	Cut 3 (Diamond Wire) - Rig Winch Line to Rear Pup	2	30-May-10 04:00			2	30-May-10 04:00	30-May-10 05:30	30-May-10 05:30		
SV734	Cut 3 (Diamond Wire) - Remove 4 External Lines	8	30-May-10 05:30			8	30-May-10 05:30	30-May-10 13:30	30-May-10 13:30		
SV734	Cut 3 (Diamond Wire) - Remove External Brackets	2	30-May-10 13:30			2	30-May-10 13:30	30-May-10 15:30	30-May-10 15:30		
SV734	Cut 3 (Diamond Wire) - Make Diamond Wire Cut	1	30-May-10 16:00			1	30-May-10 16:00	30-May-10 18:00	30-May-10 18:00		
SV734	Cut 3 (Diamond Wire) - Release Diamond Wire Saw	1	30-May-10 18:00			1	30-May-10 18:00	30-May-10 21:00	30-May-10 21:00		
SV724	Cut 3 (Diamond Wire) - Disconnect Rear Pup	1	30-May-10 21:30			1	30-May-10 21:30	30-May-10 22:30	30-May-10 22:30		
SV724	Cut 3 (Diamond Wire) - Wet slow equip & DROG from BOP area	1	30-May-10 21:30			1	30-May-10 21:30	30-May-10 22:30	30-May-10 22:30		
<b>Removal of Top Kill Equipment from Riser</b>											
A1190	Secure Choke & KIL Vies via the Q4000 through Yellow Pod	8	28-May-10 11:00			8	28-May-10 11:00	28-May-10 19:00	28-May-10 19:00		
A1200	Disconnect 150' 2x at LMRP & Hang off on BOP: Wet Park	8	28-May-10 19:00			8	28-May-10 19:00	29-May-10 03:00	29-May-10 03:00		
A1210	450' Coflex Disconnect	8	29-May-10 07:00			8	29-May-10 07:00	29-May-10 15:00	29-May-10 15:00		
<b>Install Rigging Slings to LMRP</b>											
A1040	Install Rigging Slings to LMRP	9	29-May-10 07:00			9	29-May-10 07:00	29-May-10 18:00	29-May-10 18:00		
<b>Containment with Top Cap Over LMRP</b>											
A1020	Assess Diamond Cut for preferred Top Cap	2	30-May-10 02:30			2	30-May-10 02:30	31-May-10 00:30	31-May-10 00:30		
A1020	Engage J Lock Top Cap	2	31-May-10 00:30			2	31-May-10 00:30	31-May-10 02:30	31-May-10 02:30		
A1100	Move & Land Top Cap over LMRP	8	31-May-10 02:30			8	31-May-10 02:30	31-May-10 10:30	31-May-10 10:30		
A1110	Prepare for Flow Back utilizing Top Cap (Production Time)	120	31-May-10 10:30			120	31-May-10 10:30	05-Jun-10 10:30	05-Jun-10 10:30		
<b>Manufacture of Manifold Vent Assembly</b>											
A1320	Finalize Design of Manifold Vent Assembly	18	27-May-10 01:00 A			18	27-May-10 01:00 A	28-May-10 19:00	28-May-10 19:00		
A1320	Manufacture Manifold Vent Assembly	72	28-May-10 01:00			72	28-May-10 01:00	31-May-10 19:00	31-May-10 19:00		
<b>Install Manifold Vent Assembly</b>											
A1130	Install Manifold Vent Assembly	6	05-Jun-10 10:30			6	05-Jun-10 10:30	05-Jun-10 16:30	05-Jun-10 16:30		
<b>LMRP Removal</b>											
0400	Move Box Deep C over Well Center & Hook-up to Pre-installed Slings	6	05-Jun-10 16:30			6	05-Jun-10 16:30	05-Jun-10 22:30	05-Jun-10 22:30		
0350	Lift LMRP - Box Deep C	12	05-Jun-10 22:30			12	05-Jun-10 22:30	06-Jun-10 10:30	06-Jun-10 10:30		
0290	Open Connector via Yellow POD - Q4000	8	06-Jun-10 04:30			8	06-Jun-10 04:30	06-Jun-10 10:30	06-Jun-10 10:30		
0360	Cut and Remove Oil Pipe Stub - Pseudon	6	06-Jun-10 10:30			6	06-Jun-10 10:30	06-Jun-10 16:30	06-Jun-10 16:30		
0300	Remove AX Ring (if present)	6	06-Jun-10 16:30			6	06-Jun-10 16:30	06-Jun-10 22:30	06-Jun-10 22:30		
<b>DDH BOP work prior to Splash</b>											
A1340	DDH Slump Test	22	24-May-10 18:00 A			22	24-May-10 18:00 A	28-May-10 23:00	28-May-10 23:00		
A1350	Modifications to BOP	120	28-May-10 23:00			120	28-May-10 23:00	02-Jun-10 23:00	02-Jun-10 23:00		
A1360	Final Integration & Testing with Guide Frame	48	02-Jun-10 23:00			48	02-Jun-10 23:00	04-Jun-10 23:00	04-Jun-10 23:00		

