




Meeting Minutes

Attendees: RBF Cameron
 Kevin Wink Sudhir Reddy
 Al Cotton Gary Counts
 Joe Jameson Richard Coronado
 Robert Taylor David Walters
 Dick Metcalf Johnny Kotrla
 Gary Leach Bolle Williams IV
 K. Reed
 Mike Byrd
 Drew Weathers

Date: August 25, 1999

Re: Progress Meeting

TOPIC	ACTION:
1. Next meeting will be at RB Falcon on 9/1/99 at 8:00 ^{1:30} a.m.	
2. RB Falcon informed Cameron of their decision of requiring only one DMS Sequence (With SBR'S) and two EDS Sequences with DP Mode and Casing Mode. Written description of the EDS and flow charts for EDS and DMS were provided.	
3. The following final stack mounted accumulator bottle count, was provided to Cameron by R&B. LMRP (Adiabatic function, 150% volume): Twenty-two 15 Gal accumulator bottles. Lower Stack (125% Adiabatic Shear): Eight 80 Gal accumulator bottles, and Nine 15 Gal accumulator bottles.	31- 15 GAL 8- 80 GAL 13 1/2" x 222"
4. Cameron to have a preliminary layout drawing for the Stack based on the above stack mounted accumulator bottle requirements for next meeting. Cameron also stated that this layout drawing should be approved for construction by R&B, no later than 9/15/99 to meet the current requested stack delivery date.	Cameron RBF



5. R&B Stated that there were aware of some exceptions to The ABS CDS-N requirements and that they would accept a CDS-N certification with a list of exceptions issued by ABS at the end of the project for both the BOP Stack and the Control Systems.	
6. Bolie to give a target date for providing the Cleanliness specification to RB Falcon.	CC
7. Controls Document control index to be submitted on 9/1/99.	CC

Action Items: Confirm DMS / Total bottle count	RBF
Confirm EDS	RBF
Cleanliness Specification	CC
Controls document control schedule	CC
Automatic or Manual Locks for SBR Cavity	RBF
Primary / Secondary LMRP Unlatch	Mike

Approved:

Kevin Wink
Rig Manager
R&B/Falcon

Sudhir Reddy
Project Manager
Cameron