

00:30 5/18/10 Meeting Notes

Subsea Dispersant Injection

- Dispersant pumping operations were shutdown when the Brooks McCall left the field. Permission was received to restart at 20:15, and pumping resumed at 20:50. Pumping operations were subsequently shutdown at 09:00, and will resume when the Brooks McCall returns to the field, anticipated to be 17:00 tomorrow.

06:30 5/18/10 Meeting Notes

- Currently the buoyancy is being installed on the first jumper
- In the next 24 hours plan to finish installing buoyancy, pressure test the 150' jumpers, install the yellow pod, install the acoustic transmitter, and install the gauge on the boost line.
- Latest estimate is that the 450' jumper installation will begin tomorrow mid day.

- The red team kill well on paper (KWOP) review note should be out today. One of the outcomes from the review was the verification of the fact that the kill could struggle if rates are significantly higher than the current estimates.

- Should be complete tomorrow in the field to test through the weekend if the pump rate is optimized.
- Team will work the choke open during the day per the procedure.

Engineering

- The moor link clamp has shipped. Harry will handle the scheduling of the installation. Additionally, Harry will provide oversight of the riser removal team in order to integrate it into the BOP on BOP team.
- The red team kill well on paper (KWOP) review note should be out today. One of the outcomes from the review was the verification of the fact that the kill could struggle if rates are significantly higher than the current estimates.

CONFIDENTIAL

BP-HZN-2179MDL04850855
Trex-140914.0002