

CONFIDENTIAL

ID	Task Name	Start	Finish	May 23, '10	May 30, '10	Jun 6, '10
				S M T W T F S	S M T W T F S	S M T
1	<b>TRIPPEL STACK AND CONTROLS</b>	Tue 5/25/10	Mon 6/7/10			
2	Assemble Tripple Stack	Tue 5/25/10	Fri 5/28/10			
3	Install control System for HC, Single, Double, FSV, Choke, H4	Sat 5/29/10	Tue 6/1/10			
4	FAT testing including pressure and function tests	Wed 6/2/10	Thu 6/3/10			
5	Shipping BOP system and control unit to the rig	Fri 6/4/10	Sat 6/5/10			
6	Documentation, Drawings, Approvals	Wed 6/2/10	Fri 6/4/10			

ID	Task Name	Start	Finish
1	<b>TRIPPEL STACK AND CONTROLS</b>	Tue 5/25/10	Mon 6/7/10
2	Assemble Tripple Stack	Tue 5/25/10	Fri 5/28/10
3	Install control System for HC, Single, Double, FSV, Choke, H4	Sat 5/29/10	Tue 6/1/10
4	FAT testing including pressure and function tests	Wed 6/2/10	Thu 6/3/10
5	Shipping BOP system and control unit to the rig	Fri 6/4/10	Sat 6/5/10
6	Documentation, Drawings, Approvals	Wed 6/2/10	Fri 6/4/10
7	Procedures for Trippel Ram Capping BOP	Sat 5/29/10	Wed 6/2/10
8	Running Tripple Stack	Sun 6/6/10	Mon 6/7/10
9			
10	<b>SIDE INLETS ON BOP</b>	Mon 5/24/10	Sun 6/6/10
11	Finished Testing DD II BOP stack	Sun 5/30/10	Sun 5/30/10
12	Change Test Ram with Blind Shear Ram (B/S Ram)	Mon 5/31/10	Wed 6/2/10
13	Design Vent System in conjunction with BP requirements	Mon 5/24/10	Fri 5/28/10
14	Gather Fail Safe Valves	Mon 5/24/10	Tue 5/25/10
15	Build Control System for separate FSV's	Mon 5/24/10	Sat 5/29/10
16	Testing Hub, T-Pieces, 11" spool Piece, etc	Sat 5/29/10	Sun 5/30/10
17	Design and Build Support for hanging load off the Side Outlet	Sun 5/30/10	Mon 5/31/10
18	Shipping to the DD II	Mon 5/31/10	Tue 6/1/10
19	Assemble Complete Hub, T-Piece, FSV, spool and pressure test	Wed 6/2/10	Thu 6/3/10
20	FAT system with Control unit for FSV	Thu 6/3/10	Fri 6/4/10
21	Documentation and Drawings	Thu 5/27/10	Tue 6/1/10
22	Procedures for Installing and Testing	Thu 5/27/10	Tue 6/1/10
23	<b>BOP ready to Run with</b>	<b>Sun 6/6/10</b>	<b>Mon 6/7/10</b>

TREX 144986.0002