



Task ID	Task Description	Duration	Start Time	End Time	Resource
43	Install DDII BOP to Horizon BOP Stack - G Kidd / J Welings / ...	43	05-Jun-10 03:00	06-Jun-10 22:00	
0300	Remove AX Ring (if present)	2	05-Jun-10 03:00	05-Jun-10 05:00	DDII
0260	Final Transit to Well Location	2	05-Jun-10 06:00	05-Jun-10 08:00	DDII
0370	Land BOP Stack on Horizon BOP	4	05-Jun-10 08:00	05-Jun-10 12:00	DDII
0380	Install Jumper Hose to DDII BOP	9	05-Jun-10 12:00	05-Jun-10 21:00	DDII
0440	Pump Glycol & Commission Manifold Hose	10	05-Jun-10 21:00	06-Jun-10 07:00	TBD
0410	System Test / Commissioning	14	06-Jun-10 07:00	06-Jun-10 21:00	DDII
0390	Open Choke / Close Rams / Close Choke	1	06-Jun-10 21:00	06-Jun-10 22:00	DDII
0400	Vent Shut-in Wellhead Pressure as Required	0	06-Jun-10 22:00	06-Jun-10 22:00	DDII

