

From: Guide, John
Sent: Mon Apr 26 13:22:27 2010
To: Thorseth, Jay C
Subject: Recap - DW Horizon
Importance: Normal

The Horizon was in the final stages of temporarily abandoning the Macondo well. 9-7/8" x 7" production casing had been successfully set and cement at 18,303' MD. The rig was in the process of displacing the mud out of the casing 3,000 ft below the wellhead (the wellhead is at the mudline) with seawater when the incident occurred.


Had nothing gone wrong the next steps were:

- 1) Set a 300 ft cement plug as part of the T&A procedure
- 2) Set an additional piece in the wellhead in anticipation of a rig returning to complete the well at a later date
- 3) Release the BOP stack and pull BOP and riser.

Steps 1 and 2 should have take ~ 24 hours

Call if you need anything else, thanks.

John Guide
Rm: 02137A WLA
Office: 281-366-0531
Cell: 713-252-7918



CONFIDENTIAL

BP-HZN-2179MDL00465931

BPD122-057593