

From: Morel, Brian P
Sent: Tue Mar 30 02:33:39 2010
To: Lee, Earl P (Oper Svcs Drill); Vidrine, Don J
Subject: RE: E Lee 9 7-8 CSGRUN 01.XLS
Importance: Normal

Sorry to send another note, if you feel like the shoe track isn't long enough you can move a joint up and increase it from 3 joints to 4. I have no issues with having it slightly longer, just trying to reduce drill-out time with dual plugs which should leave less contaminated cement in the shoe track. I will leave it up to your discretion on the rig. We are only planning to pump 75 bbls vs the 115 bbls of cement which was sent by Jesse. should have an updated cementing program out in the morning. Any issues with that, should give us more than 1100" of coverage assuming 10% washout.

Brian

-----Original Message-----

From: Lee, Earl P (Oper Svcs Drill)
Sent: Monday, March 29, 2010 8:12 PM
To: Morel, Brian P
Cc: Haffle, Mark E; Guide, John; Vidrine, Don J; Deepwater Horizon Performance Coordinator
Subject: E Lee 9 7-8 CSGRUN 01.XLS
This is the csg running tally for the 9 7/8" liner for your review and or comments.

