

LEASE OCSGG32306		MC 252 #1 ST00 BP01		API WELL NUMBER 608174116901		WATER DEPTH 4992		DATE 28 Mar 2010					
OPERATOR BP Exploration 1				CONTRACTOR Transocean				DEPT De 3 Water		HORIZON Horizon			
SIGNATURE OF OPERATOR'S REPRESENTATIVE <i>[Signature]</i>				SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>[Signature]</i>									
D.P. SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER		TYPE	STROKE LENGTH			
6.625	32	S-135	8.25	6.625 FH	-	1	Continental Emsco		Triplex	15			
-	-	-	-	-	-	2	Continental Emsco		Triplex	15			
-	-	-	-	-	-	3	Continental Emsco		Triplex	15			
-	-	-	-	-	-	4	Continental Emsco		Triplex	15			
TIME DISTRIBUTION - HOURS			DRILLING ASSEMBLY			BIT RECORD			MUD RECORD				
CODE NO. - OPERATION	NIGHT	DAY	NO.	ITEM	LENGTH	BIT NO.	7		TIME	0845			
1. Rig Up and Tear Down			1	10 5/8 BIT	2.000	SIZE	10.625		WEIGHT	13.6			
2. Drill Actual	8.5	12	2	GEO-PILOT	23.160	IADC CODE			PRESSURE GRADIENT				
3. Reaming	1		3	NON MAG FLEX JT.	9.050	MANUFACTURER	HUGHES		FUNNEL VISCOSITY	94			
4. Coring			4	10 7/16 IB STAB	3.910	TYPE	QD507FX		PV / YP	25 / 16	/ /		
5. Condition Mud & Circulate	2.5		5	M5-RLL	27.020	SERIAL NO.	7014990		GEL STRENGTH	/ / /			
6. Trips			0	10 3/8 IB STAB	3.990	JETS	7 x 12		FLUID LOSS				
7. Lubricate Rig			0	Q-BAT SONIC	22.410	TFA	.773		pH				
8. Repair Rig			0	GEO-TAP	26.320	DEPTH OUT			SOLIDS	26			
9. Cut Off Drilling Line			0	PULSER	11.090	DEPTH IN							
10. Deviation Survey			0	FILTER SUB	7.570	TOTAL DRILLED	0.00						
11. Wire Line Logs			0	10 1/2 IB STAB	6.270	TOTAL HOURS	0.00						
12. Run Casing & Cement			0	12 1/4 REAMER	13.080	CUTTING STRUCTURE			MUD & CHEMICALS ADDED				
13. Wait On Cement			0	8 1/4 DC	31.260	INNER	OUTER	DULL CHAR.	LOCATION	TYPE	AMOUNT	TYPE	AMOUNT
14. Nipple Up B.O.P.			0	8 1/4 DC	31.260								
15. Test B.O.P.			104	20 X HWDP	615.810	BEARINGS /SEALS	GAGE	OTHER DULL CHAR	REASON PULLED				
16. Drill Stem Test			0	STANDS D.P.	14175.810								
17. Plug Back			1	SINGLES D.P.	0.000								
18. Squeeze Cement			0	KELLY DOWN	8.000								
19. Fishing			0	TOTAL	15460.480								
20. Dr. Work				WT. OF STRING	670000.00	REMARKS HELD WEEKLY FIRE AND ABANDON DRILLS. HELD WEEKLY WELL CONTROL DRILL. NO INCIDENTS REPORTED. NO POLLUTION SIGHTED. TEST DP ALARMS. VISUALLY INSPECTED DIVERTER AND SLIP JOINT. HELD PRE-JOB SAFETY MEETING WITH CREW. VERIFIED CROWN SAVER AND FLOOR SAVER. SWIVEL PACKING HOURS 466.0 JAR HOUR 21. METAL ON DITCH MAGNETS 32.20ZS. HELD PIT DRILL 4 MIN, 25 SEC.							
21.				SWIVEL PACKING HOURS 470.0			JAR HOURS 21			DRILLER Bass, Terry <i>[Signature]</i>			
22.				DRILLING ASSEMBLY			BIT RECORD			MUD RECORD			
23.				NO.	ITEM	LENGTH	BIT NO.	7		TIME	2400		
COMPLETION			1	10 5/8 BIT	2.000	SIZE	10.625		WEIGHT	13.8			
A. Perforating			2	GEO-PILOT	23.160	IADC CODE			PRESSURE GRADIENT				
B. Tubing Trips			3	NON MAG FLEX JT.	9.050	MANUFACTURER	HUGHES		FUNNEL VISCOSITY	97			
C. Treating			4	10 7/16 IB STAB	3.910	TYPE	QD507FX		PV / YP	28 / 15	/ /		
D. Swabbing			5	M5-RLL	27.020	SERIAL NO.	7014990		GEL STRENGTH	/ / /			
E. Testing			0	10 3/8 IB STAB	3.990	JETS	7 x 12		FLUID LOSS				
F.			0	Q-BAT SONIC	22.410	TFA	.773		pH				
G.			0	GEO-TAP	26.320	DEPTH OUT			SOLIDS	26			
H.			0	PULSER	11.090	DEPTH IN							
TOTALS	12	12	0	FILTER SUB	7.570	TOTAL DRILLED	0.00						
DAYWORK TIME SUMMARY (OFFICE USE ONLY)			0	10 1/2 IB STAB	6.270	TOTAL HOURS	0.00						
Hours w/ Contr. D.P.			0	12 1/4 REAMER	13.080	CUTTING STRUCTURE			MUD & CHEMICALS ADDED				
Hours w/ Opr. D.P.			0	8 1/4 DC	31.260	INNER	OUTER	DULL CHAR.	LOCATION	TYPE	AMOUNT	TYPE	AMOUNT
Hours Without D.P.			0	8 1/4 DC	31.260					M-I BAR	98Ston	LIME	154Sack
Hours Standby			0	10 1/2 IB STAB	7.250	BEARINGS /SEALS	GAGE	OTHER DULL CHAR	REASON PULLED	SUREM	550Gal	SYNTH	7644Gal
			0	5 X 8 1/4 DC	152.820					SUREW	550Gal	G-SEAL	46Sack
			0	X-O SUB	4.980					RHETHI	25Gal	CALCIU	107Sack
			0	9 X HWDP	276.320								
			0	20 X HWDP	615.810								
			109	STANDS D.P.	14840.100								
			0	SINGLES D.P.	0.000								
			1	KELLY DOWN	23.230								
			0	TOTAL	16140.000								
				WT. OF STRING	670000.00	REMARKS NO INCIDENTS REPORTED. NO POLLUTION SIGHTED. TEST DP ALARMS. VISUALLY INSPECTED DIVERTER AND SLIP JOINT. HELD PRE-JOB SAFETY MEETING WITH CREW. VERIFIED CROWN SAVER AND FLOOR SAVER. SWIVEL PACKING HOURS 478 JAR HOUR 31. METAL ON DITCH MAGNETS 24.4 OZS. HELD WEEKLY WELL CONTROL AUDIT WITH CREW.							
TOTAL DAYWORK	0	0	SWIVEL PACKING HOURS 482.0			JAR HOURS 33			DRILLER Latiolais, Dwayne Jude <i>[Signature]</i>				
NO. OF DAYS FROM SPUD			173										
CUMULATIVE ROTATING HOURS													
DAILY MUD COST			89314										
TOTAL MUD COST			4226555.22										



FIELD OR DISTRICT MISSISSIPPI		COUNTY	STATE / COUNTRY Louisiana / United States				WIRE LINE RECORD			REEL NO	
LAST CASING TUBING OR LINER	SIZE	MAKE	WEIGHT & GRADE		NO. JOINTS	LENGTH	RKB. TO CSG. HD.	SET AT	SIZE	NO. LINES	LENGTH SLIPPED
	11.875		71.80	HQC125	2267/52		12817	15103	2	14	
	13.625		88/	Q-125	1969/45		11153	13146	LENGTH CUT OFF	PRESENT LENGTH	
	16.000		65.4/14.924	P-110	6358/146		5227	11585	0.00	1380	
									WEAR OR TRIPS SINCE LAST CUT		
									7399.00		
									CUMULATIVE WEAR OR TRIPS		
									276821.00		

DEPTH INTERVAL FROM TO	DRILL. D REAM. R CORE. C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1		PUMP NO. 2		PUMP NO. 3		PUMP NO. 4		TOTAL PUMP OUTPUT
							LINER	S.P.M.	LINER	S.P.M.	LINER	S.P.M.	LINER	S.P.M.	
15123.00 15460.00	D		SHELL	100/100	16	3900/750	6	0	6	70	6	70	6	70	420/750
0.00 0.00				/	/	/									/
0.00 0.00				/	/	/									/

DEPTH INTERVAL FROM TO	DEPTH	DEV.	DIR.	TVD	HORIZ DISP	DEPTH	DEV.	DIR.	TVD	HORIZ DISP	DEPTH	DEV.	DIR.	TVD	HORIZ DISP	
																15264 15406

TIME LOG	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS													
00:00	02:30	2H30M	5	(M) CIRCULATE BOTTOMS UP AND WEIGHT UP ACTIVE SYSTEM FROM 13.4 PPG TO 13.6 PPG MUD WEIGHT. MONITOR ACTIVE FOR GAIN OR LOSSES.												
02:30	06:30	4H0M	2	(M) DRILL AHEAD FROM 15,123' TO 15,230'. MONITOR ACTIVE SYSTEM FOR GAINS OR LOSSES.												
06:30	07:30	1H0M	3	(M) DROPPED 1 1/4" REAMER ACTIVATION BALL. SHEAR OUT AT 2,400 PSI TOOK 15K OVER-PULL ON SHOE. MONITOR ACTIVE SYSTEM FOR GAINS OR LOSSES.												
07:30	12:00	4H30M	2	(M) CONTINUE DRILLING WITH 10 5/8" X 12 1/4" DRILLING ASSEMBLY FROM 15,277 TO 15,460'. PUMP 100 BBLs. OF HI-VIS SWEEP AT 15,442'. DRILLING PARAMETER AS FOLLOW: PICK UP 720K, SLACK OFF 685K, ROT WT. 692K, ROP 60 - 75, RPM 90 - 100, WOB 9 - 20K, DRILLING PSI. 3900. MUD PUMPS #2 AND #3 ON HOLE AT 71 SPM AT 750 GPM. AND #4 ON BOOST AT 70 SPM AT 420 GPM. MONITOR ACTIVE SYSTEM FOR GAINS OR LOSSES.												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												

DEPTH	MW	SPR	MP1 DP	MP2 DP	MP3 DP	MP4 DP	CHOKE	KILL	BOTH	CLFL	PAJ Wt: 720	OnBtm Trq: 11000	Shoe TVD: 15092
15123	13.6	20	150	120							S/O Wt: 685	OnBtm Trq: 5000	Shoe Pres.: 1020
		30	280	250							Rst Wt: 692	Max Trq: 12000	Test MW: 13.4
		40	420	410							BHA Wt: 90	Wt B/w Jars: 50	Eqv MW: 14.7

DEPTH INTERVAL FROM TO	DRILL. D REAM. R CORE. C	CORE NO.	FORMATION (SHOW CORE RECOVERY)	ROTARY TABLE SPEED	WT. ON BIT	PUMP PRESSURE	PUMP NO. 1		PUMP NO. 2		PUMP NO. 3		PUMP NO. 4		TOTAL PUMP OUTPUT
							LINER	S.P.M.	LINER	S.P.M.	LINER	S.P.M.	LINER	S.P.M.	
15460.00 16140.00	D			135/135	10-30K	3900-4000/770	6	0	6	70	6	70	6	70	370/740
0.00 0.00				/	/	/									/
0.00 0.00				/	/	/									/

DEPTH INTERVAL FROM TO	DEPTH	DEV.	DIR.	TVD	HORIZ DISP	DEPTH	DEV.	DIR.	TVD	HORIZ DISP	DEPTH	DEV.	DIR.	TVD	HORIZ DISP

TIME LOG	ELAPSED TIME	CODE NO.	DETAILS OF OPERATIONS IN SEQUENCE AND REMARKS													
12:00	00:00	12H0M	2	(M) DRILL 10 5/8" X 12 1/4" HOLE FROM 15,460' TO 16,140'. AT 15,575' WEIGHT UP TO 13.7 PPG. AT 16,075' WEIGHT UP TO 13.8 PPG. MONITOR ACTIVE FOR GAINS OR LOSSES. FLOW CHECK EACH CONNECTION. DRILLING PARAMETERS AS FOLLOWS: WOB 10-30K, RPM= 100-135, TORQUE= 11-15K, OB TORQUE= 6-8K, PRESSURE 4000 PSI WITH PUMPS 2 & 3 AT 70 SPM EACH (740 GPM), PUMP #4 ON BOOST AT 70 SPM (370 GPM). PICKUP= 745K, SLACK OFF= 705K, ROTATING= 712K												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												
-	-	-	-	-												

DEPTH	MW	SPR	MP1 DP	MP2 DP	MP3 DP	MP4 DP	CHOKE	KILL	BOTH	CLFL	PAJ Wt: 745000	OnBtm Trq: 11-15K	Shoe TVD: 15092
15942	13.7	20	240	220							S/O Wt: 705000	OnBtm Trq: 6-8K	Shoe Pres.: 1020
		30	340	340							Rst Wt: 712000	Max Trq: 22K	Test MW: 13.4
		40	480	470							BHA Wt: 90	Wt B/w Jars: 50	Eqv MW: 14.7



NO 512100-00011-1

DAILY DRILLING REPORT

REPORT NO 11

DRILLING CREW PAYROLL DATA

DATE 28 Mar 2010
WELL NAME & NO. MC 252 #1 ST00 BP01
COMPANY Transocean
TOOLPUSHER JAMES VOTAW RIG NO. Deepwater Horizon

Night Tour				From 00:00	To 12:00	INJURED ON THIS TOUR?	
CREW	EMPL ID NO.	NAME	HRS.	INITIAL	YES	NO	
TOOLPUSHER/TOURPUSH	61443	Watson, Robert	12.00			NO	
DRILLER	22352	Bass, Terry	12.00			NO	
ASSISTANT DRILLER	25289	Carroll, John	12.00			NO	
ASSISTANT DRILLER	22367	James, Sebastian	12.00			NO	
DERRICKHAND	27332	Bridges, Stephen	12.00			NO	
PUMPHAND	64536	Dupont Jr., Thomas	12.00			NO	
FLOORHAND	34699	Stockstill, Steven	12.00			NO	
FLOORHAND	34795	Sams Jr., Robert	12.00			NO	
FLOORHAND	502500	Procell, Colby	12.00			NO	
FLOORHAND	501333	Beckett, Solomon	12.00			NO	
FLOORHAND	26047	Whittle, John	12.00			NO	
DECK PUSHER	12929	Beard, Rex	12.00			NO	
CRANE OPERATOR	22442	Cummings, John	12.00			NO	
CRANE OPERATOR	25312	Thibodeaux, Justin	12.00			NO	
ROUSTABOUT / PAINTER	71020	Johnson, Kevin	12.00			NO	
ROUSTABOUT / PAINTER	504171	Celcote, Cody	12.00			NO	
ROUSTABOUT / PAINTER	504078	Sablatura, Michael	12.00			NO	
ROUSTABOUT / PAINTER	503969	Kearns, Robbie	12.00			NO	
ROUSTABOUT / PAINTER	503921	Joseph, Keith	12.00			NO	
ROUSTABOUT / PAINTER	504226	Williams, Charlie	12.00			NO	
MECHANIC	18381	McRaney, Luther	12.00			NO	
ELECTRONIC TECHNICIAN	72711	Frevele, Gene	12.00			NO	
ELECTRICIAN	17232	Duffey Jr., Willard	12.00			NO	
DPO II / DPO I	25249	Williams, Sarah	12.00			NO	
SUBSEA SPVVR / SR. SUBS	72366	Pleasant, Christopher	12.00			NO	
NO OF DAYS SINCE LAST LOST TIME ACCIDENT				2586			

Day Tour				From 12:00	To 24:00	INJURED ON THIS TOUR?	
CREW	EMPL ID NO.	NAME	HRS.	INITIAL	YES	NO	
TOOLPUSHER/TOURPUSH	12383	Deshotel, John	12.00			NO	
DRILLER	17385	Lafolais, Dwayne	12.00			NO	
ASSISTANT DRILLER	23746	Trenum, Ronald	12.00			NO	
ASSISTANT DRILLER	19005	Sepulvado, Michael	12.00			NO	
DERRICKHAND	23801	Hall, Antonio	12.00			NO	
PUMPHAND	27230	Cobb II, Wiley	12.00			NO	
FLOORHAND	01273	Sandidge, Casey	12.00			NO	
FLOORHAND	25659	Spangler III, Wilmer	12.00			NO	
FLOORHAND	03296	Jeffcoat, Kevin	12.00			NO	
FLOORHAND	502591	Duhon, Christopher	12.00			NO	
FLOORHAND	502639	Humphries, Kevin	12.00			NO	
DECK PUSHER	74268	Bass, William	12.00			NO	
CRANE OPERATOR	69054	Petican, James	12.00			NO	
CRANE OPERATOR	177857	Jones, Keith	12.00			NO	
ROUSTABOUT / PAINTER	502683	Cola, Kennedy	12.00			NO	
ROUSTABOUT / PAINTER	504133	Daniels, Jarred	12.00			NO	
ROUSTABOUT / PAINTER	504060	Dempsey, Clinton	12.00			NO	
ROUSTABOUT / PAINTER	503743	Foster, Joshua	12.00			NO	
ROUSTABOUT / PAINTER	321732	LeJeune, Derrick	12.00			NO	
ROUSTABOUT / PAINTER	502411	Turner, Samuel	12.00			NO	
MECHANIC	73473	Precki, Richard	12.00			NO	
ELECTRONIC TECHNICIAN	34678	Terrell II, William	12.00			NO	
ELECTRICIAN	27152	Cooley, Jason	12.00			NO	
DPO II / DPO I	26552	Roche, Nathaniel	12.00			NO	
SUBSEA SPVVR / SR. SUBS	16630	McWhorter, Jim	12.00			NO	
MOTORMAN	18393	Arnold, Ronnie	12.00			NO	
MECHANICAL SUPERVISO	18692	Wincham, Allen	12.00			NO	
MECHANIC HELPER	35512	Scafdel Jr., Jerry	12.00			NO	
NO OF DAYS SINCE LAST LOST TIME ACCIDENT				2586			