

LEASE <b>OCSGG32306</b>		MC 252 #1 STOO BP01		API WELL NUMBER <b>608174116901</b>		WATER DEPTH 4992		DATE 29 Mar 2010		
OPERATOR <b>BP Exploration</b>		CONTRACTOR <b>Transocean</b>		SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>James Hotaw</i>		BGN No <b>DeepWater</b>		Horizon		
SIGNATURE OF OPERATOR'S REPRESENTATIVE <i>Terrell Bass</i>		SIGNATURE OF CONTRACTOR'S TOOL PUSHER <i>James Hotaw</i>								
D.P. SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER		TYPE	STROKE LENGTH
6.625	32	S-135	8.25	6.625 FH		1	Continental Emsco		Triplex	15
-	-	-	-	-	-	2	Continental Emsco		Triplex	15
-	-	-	-	-	-	3	Continental Emsco		Triplex	15
-	-	-	-	-	-	4	Continental Emsco		Triplex	15

  

TIME DISTRIBUTION - HOURS			DRILLING ASSEMBLY			BIT RECORD				MUD RECORD				
CODE NO. - OPERATION	NIGHT	DAY	NO.	ITEM	LENGTH	BIT NO.	7	SIZE	10.625	IADC CODE	TIME	0830	WEIGHT	13.9
1. Rig Up and Tear Down			1	10 5/8 BIT	2.000									
2. Drill Actual	11	6	2	GEO-PILOT	23.160									
3. Reaming			3	NON MAG FLEX JT.	9.050									
4. Coring			4	10 7/16 IB STAB	3.910									
5. Condition Mud & Circulate	1	6	5	M5-RLL	27.020									
6. Trips			0	10 3/8 IB STAB	3.990									
7. Lubricate Rig			0	Q-BAT SONIC	22.410									
8. Repair Rig			0	GEO-TAP	26.320									
9. Cut Off Drilling Line			0	PULSER	11.090									
10. Deviation Survey			0	FILTER SUB	7.570									
11. Wire Line Logs			0	10 1/2 IB STAB	6.270									
12. Run Casing & Cement			0	12 1/4 REAMER	13.080									
13. Wall On Cement			0	8 1/4 DC	31.260									
14. Nipple Up B.O.P.			0	10 1/2 IB STAB	7.250									
15. Test B.O.P.			0	5 X 8 1/4 DC	152.820									
16. Drill Stem Test			0	X-O SUB	4.990									
17. Plug Back			0	9 X HWDP	276.320									
18. Squeeze Cement			0	JARS	32.360									
19. Fishing			0	20 X HWDP	615.810									
20. Dr. Work			0											
21. Other			0											
22.			0											
23.			0											
TOTALS			0	114	STANDS D.P.	15505.440								
TOTALS			0	0	SINGLES D.P.	0.000								
TOTALS			0	0	KELLY DOWN	0.000								
TOTALS			0	0	TOTAL	16782.110								
TOTALS			0	0	WT. OF STRING	670000.00								
REMARKS			NO INCIDENTS REPORTED. NO POLLUTION SIGHTED. TEST DP ALARMS. VISUALLY INSPECTED DIVERTER AND SLIP JOINT. HELD PRE-JOB SAFETY MEETING WITH CREW. VERIFIED CROWN SAVER AND FLOOR SAVER. SWIVEL PACKING HOURS 490 JAR HOUR 45. METAL ON DITCH MAGNETS 15.5 OZS.											
SWIVEL PACKING HOURS			494.0			JAR HOURS			45			DRILLER Bass, Terry <i>Terry Bass</i>		

  

COMPLETION			DRILLING ASSEMBLY			BIT RECORD				MUD RECORD																															
NO.	ITEM	LENGTH	BIT NO.	7	SIZE	10.625	IADC CODE	MANUFACTURER	HUGHES	TYPE	QD507FX	SERIAL NO.	7014990	JETS	7 x 12	IFA	.773	DEPTH OUT	DEPTH IN	TOTAL DRILLED	0.00	TOTAL HOURS	0.00	CUTTING STRUCTURE	MUD & CHEMICALS ADDED																
1	10 5/8 BIT	2.000																																							
2	GEO-PILOT	23.160																																							
3	NON MAG FLEX JT.	9.050																																							
4	10 7/16 IB STAB	3.910																																							
5	M5-RLL	27.020																																							
0	10 3/8 IB STAB	3.990																																							
0	Q-BAT SONIC	22.410																																							
0	GEO-TAP	26.320																																							
0	PULSER	11.090																																							
0	FILTER SUB	7.570																																							
0	10 1/2 IB STAB	6.270																																							
0	12 1/4 REAMER	13.080																																							
0	8 1/4 DC	31.260																																							
0	10 1/2 IB STAB	7.250																																							
0	5 X 8 1/4 DC	152.820																																							
0	X-O SUB	4.990																																							
0	9 X HWDP	276.320																																							
0	JARS	32.360																																							
0	20 X HWDP	615.810																																							
0																																									
0	116 STANDS D.P.	15772.590																																							
0	2 SINGLES D.P.	89.000																																							
0	KELLY DOWN	35.000																																							
0	TOTAL	17173.260																																							
WT. OF STRING			670000.00			REMARKS			NO INCIDENTS REPORTED. NO POLLUTION SIGHTED. TEST DP ALARMS. VISUALLY INSPECTED DIVERTER AND SLIP JOINT. HELD PRE-JOB SAFETY MEETING WITH CREW. VERIFIED CROWN SAVER AND FLOOR SAVER. SWIVEL PACKING HOURS 506 JAR HOUR 51. METAL ON DITCH MAGNETS 4.8 OZS. HELD PIT DRILL TOTAL TIME 3 MINUTES 30 SECONDS.																																
TOTAL DAYWORK			0 0			NO. OF DAYS FROM SPUD			174			CUMULATIVE ROTATING HOURS			DAILY MUD COST			42658.48			TOTAL MUD COST			4269213.70			SWIVEL PACKING HOURS			506.0			JAR HOURS			45			DRILLER Latiolais, Dwayne Jude <i>Dwayne Latiolais</i>		





