

LEASE OCSGC32306	MC 252 #1 ST00 BP01	API WELL NUMBER 608174116901	WATER DEPTH 4992	DATE 04 Apr 2010
OPERATOR BP Exploration		CONTRACTOR Transocean		DeepWater Horizon
SIGNATURE OF OPERATOR'S REPRESENTATIVE		SIGNATURE OF CONTRACTOR'S TOOL PLSHER		

D.P. SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
6.525	32	S-135	8.25	6.625 FH	-	1	Continental Emisco	Triplex	15
-	-	-	-	-	-	2	Continental Emisco	Triplex	15
-	-	-	-	-	-	3	Continental Emisco	Triplex	15
-	-	-	-	-	-	4	Continental Emisco	Triplex	15

TIME DISTRIBUTION - HOURS			DRILLING ASSEMBLY			BIT RECORD				MUD RECORD			
CODE NO. - OPERATION	NIGHT	DAY	NO.	ITEM	LENGTH	BIT NO.	8	SIZE	8 1/2	TIME	0930		
1. Rig Up and Tear Down	0.0		1	Bit	1.530					WEIGHT	14.3		
2. Drill Actual	11.0	6.0	1	GEO PILOT	20.70					PRESSURE GRADIENT	.7436		
3. Reaming	0.0		1	FLEX JOINT	9.030	ADC CODE				FUNNEL VISCOSITY	113		
4. Coring	0.0		1	IB STAB	2.210	MANUFACTURER	HUGHES			PV / YP	30 / 15	/	/
5. Condition Mud & Circulate	0.0	6.0	1	RLL-M5	23.490	TYPE	HC408XC			GEL STRENGTH	12 / 12	/	/
6. Trips	1.0		1	IB STAB	2.040	SERIAL NO.	7118066			FLUID LOSS	1.4		
7. Lubricate Rig	0.0		1	BATSONIC	20.230	JETS	4 x 12			pH			
8. Repair Rig	0.0		1	GEO-TAP	27.750	TFA	.442			SOLIDS	27.14		
9. Cut Off Drilling Line	0.0		1	PULSE	10.810	DEPTH OUT							
10. Deviation Survey	0.0		1	FILTER SUB	8.000	DEPTH IN							
11. Wire Line Logs	0.0		1	IB STAB	4.150	TOTAL DRILLED	0.00						
12. Run Casing & Cement	0.0		5	DC-Spiral	155.130	TOTAL HOURS	0.00						
13. Wat O- Cement	0.0		1	Cross Over	4.650	CUTTING STRUCTURE				MUD & CHEMICALS ADDED			
14. Nipple Up B.O.P.	0.0		1	HW Drill Pipe	277.050	INNER	OU*ER	DULL CHAR.	LOCATION	TYPE	AMOUNT	TYPE	AMOUNT
15. Test R O P	0.0		1	Jars	31.870								
16. Drill Stem Test	0.0		1	HW Drill Pipe	584.830	BEARINGS /SEALS	GAGE	OTHER DULL CHAR	REASON PULLED				
17. Plug Back	0.0		124	STANDS D.P.	16950.710								
18. Squeezes Cement	0.0		1	SINGLES D.P.	0.000								
19. Fishing	0.0		1	KELLY DOWN	28.230								
20. Dir. Work	0.0		0	TOTAL	18212.670								
21.	0.0			WT. OF STRING	690000.00								
22.	0.0			REMARKS NO INCIDENTS REPORTED. NO POLLUTION SIGHTED. TEST DP ALARMS. VISUALLY INSPECTED DIVERTER AND SLIP JOINT. HELD PRE-JOB SAFETY MEETING WITH CREW. VERIFIED CROWN SAVER AND FLOOR SAVER. SWIVEL PACKING HOURS 563. JAR HOUR 28. METAL ON DITCH MAGNETS 7.1 OZS. HELD WEEKLY WELL CONTROL AUDIT, HELD WEEKLY FIRE AND ABANDONMENT DRILL. MAX GAS 529 UNITS. PIT DRILL 4 MINUTES.									
23.	0.0			SWIVEL PACKING HOURS	558.50	JAR HOURS	28	DRILLER	Revette, Dewey				

COMPLETION			DRILLING ASSEMBLY			BIT RECORD				MUD RECORD				
NO.	ITEM	LENGTH	BIT NO.	8	SIZE	8 1/2	TIME	2000		WEIGHT	14.4			
A. Perforating			1	Bit	1.530					PRESSURE GRADIENT	.7436			
B. Tubing Trips			1	GEO PILOT	20.70	ADC CODE				FUNNEL VISCOSITY	119			
C. Treating			1	FLEX JOINT	9.030	MANUFACTURER	HUGHES			PV / YP	30 / 17	/	/	
D. Swabbing			1	IB STAB	2.210	TYPE	HC408XC			GEL STRENGTH	16 / 16	/	/	
E. Testing			1	RLL-M5	23.490	SERIAL NO.	7118066			FLUID LOSS	1.4			
F.			1	IB STAB	2.040	JETS	4 x 12			pH				
G.			1	BATSONIC	20.230	TFA	.442			SOLIDS	27.51			
H.			1	GEO-TAP	27.750	DEPTH OUT								
TOTALS	12.0	12.0	1	PULSE	10.810	DEPTH IN								
DAYWORK TIME SUMMARY (OFFICE USE ONLY)			1	FILTER SUB	8.000	TOTAL DRILLED	0.00							
Hours w/ Concl. D.P.			1	IB STAB	4.150	TOTAL HOURS	0.00							
Hours w/ Opr. D.P.			5	DC-Spiral	155.130	CUTTING STRUCTURE				MUD & CHEMICALS ADDED				
Hours Without D.P.			1	Cross Over	4.650	INNER	OU*ER	DULL CHAR.	LOCATION	TYPE	AMOUNT	TYPE	AMOUNT	
Hours Standby			1	HW Drill Pipe	277.050									
NO. OF DAYS FROM SPUD			1	Jars	31.870									
CUMULATIVE RECTATING HOURS			1	HW Drill Pipe	584.830	BEARINGS /SEALS	GAGE	OTHER DULL CHAR	REASON PULLED					
DAILY MUD COST			125	STANDS D.P.	16950.710									
TOTAL MUD COST			1	SINGLES D.P.	0.000									
			0	KELLY DOWN	28.230									
			0	TOTAL	18212.670									
				WT. OF STRING	690000.00									
TOTAL DAYWORK			0	0	REMARKS NO INCIDENTS REPORTED. NO POLLUTION SIGHTED. TEST DP ALARMS. VISUALLY INSPECTED DIVERTER AND SLIP JOINT. HELD PRE-JOB SAFETY MEETING WITH CREW. VERIFIED CROWN SAVER AND FLOOR SAVER. ROV DROVE TO INSPECT MARINE RISER AND BOPS. SWIVEL PACKING HOURS 573. JAR HOUR 34. METAL ON DITCH MAGNETS 7.1 OZS. HELD WEEKLY WELL CONTROL AUDIT, HELD WEEKLY FIRE AND ABANDONMENT DRILL. MAX GAS 529 UNITS.									
NO. OF DAYS FROM SPUD			180	SWIVEL PACKING HOURS										
CUMULATIVE RECTATING HOURS				570.50										
DAILY MUD COST			41276.56	JAR HOURS										
TOTAL MUD COST			4469792.04	34										
				DRILLER										
				Bass, Terry										

