

LEASE OCSGC32306	MC 252 #1 ST00 BP01	API WELL NUMBER 608174116901	WATER DEPTH 4992	DATE 15 Apr 2010
OPERATOR BP Exploration SIGNATURE OF OPERATOR'S REPRESENTATIVE		CONTRACTOR Transocean SIGNATURE OF CONTRACTOR'S TOOL PLSHER	DeepWater Horizon	

D.P. SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTLNER	TYPE	STROKE LENGTH
6.625	32	S-135	8.25	6.625 FH		1	Continental Emsco	Triplex	15
-	-	-	-	-	-	2	Continental Emsco	Triplex	15
-	-	-	-	-	-	3	Continental Emsco	Triplex	15
-	-	-	-	-	-	4	Continental Emsco	Triplex	15

TIME DISTRIBUTION - HOURS			DRILLING ASSEMBLY			BIT RECORD			MUD RECORD				
CODE NO. - OPERATION	NIGHT	DAY	NO.	ITEM	LENGTH	BIT NO.	9		TIME	0800			
1. Rig Up and Tear Down	0.0	0.0	1	Bit	1.530	SIZE	8.5		WEIGHT	14.0			
2. Drill Actual	0.0	0.0	1	PRESSURE DROP	3.710	ADC CODE			PRESSURE GRADIENT	.728			
3. Reaming	0.0	0.0	1	DIRECT. SUB	2.560	MANUFACTURER	HUGHES		FUNNEL VISCOSITY	90			
4. Coring	0.0	0.0	1	DM SONDE	8.510	TYPE	HC408XC		PV / YP	25 / 12	/	/	
5. Condition Mud & Circulate	0.0	3.0	1	8" IB STAB	2.200	SERIAL NO.			GEL STRENGTH	13 / 13	/	/	
6. Trips	0.0	9.0	1	M-5 RLL	23.500	JETS	4 X 14		FLUID LOSS	2.4@2			
7. Luconate Rig	0.0	0.0	1	6 3/4 PULSER	11.230	TFA	.501		pH				
8. Repair Rig	0.0	0.0	1	6 3/4 FILTER SUB	7.960	DEPTH OUT	0		SOLIDS				
9. Cut Off Drilling Line	0.0	0.0	1	8 3/8 FLOAT/STAB	5.120	DEPTH IN	0						
10. Deviation Survey	0.0	0.0	1	X-O	4.650	TOTAL DRILLED	0.00						
11. Wire Line Logs	0.0	0.0	1	JARS	31.840	TOTAL HOURS	0.00						
12. Run Casing & Cement	0.0	0.0	19	HWDP	584.630								
13. Wat O- Cement	0.0	0.0	0			CUTTING STRUCTURE			MUD & CHEMICALS ADDED				
14. Nipple Up B.O.P.	0.0	0.0	0			INNER	OU*ER	DULL CHAR.	LOCATION	TYPE	AMOUNT	TYPE	AMOUNT
15. Test R O P	0.0	0.0	0							CLEAN-	1650Gal		
16. Drill Stem Test	0.0	0.0	0	STANDS D.P.	0.000	BEARINGS /SEALS	GAGE	OTHER DULL CHAR	REASON PULLED				
17. Plug Back	0.0	0.0	0	SINGLES D.P.	0.000								
18. Squeezes Cement	0.0	0.0	0	KELLY DOWN	0.000								
19. Fishing	0.0	0.0	0	TOTAL	1155.800								
20. Dir. Work	0.0	0.0	0	WT. OF STRING	50000.00								
21.	0.0	0.0											
22.	0.0	0.0											
23.	0.0	0.0											
REMARKS NO INCIDENTS REPORTED. NO POLLUTION SIGHTED. TEST DP ALARMS. VISUALLY INSPECTED DIVERTER AND SLIP JOINT. HELD PRE-JOB SAFETY MEETING WITH CREW. VERIFIED CROWN SAVER AND FLOOR SAVER. SWIVEL PACKING HOURS 614.5 JAR HOUR 45.5 METAL ON DITCH MAGNETS 0 OZ.			JAR HOURS		45.5	DRILLER		Burgess, Micah Brandon					

COMPLETION			DRILLING ASSEMBLY			BIT RECORD			MUD RECORD				
	NIGHT	DAY	NO.	ITEM	LENGTH	BIT NO.	9		TIME	2300			
A. Perforating			1	Bit	1.530	SIZE	8.5		WEIGHT	14.0			
B. Tubing Trips			1	PRESSURE DROP	3.710	ADC CODE			PRESSURE GRADIENT	.728			
C. Treating			1	DIRECT. SUB	2.560	MANUFACTURER	HUGHES		FUNNEL VISCOSITY	90			
D. Swabbing			1	DM SONDE	8.510	TYPE	HC408XC		PV / YP	25 / 12	/	/	
E. Testing			1	8" IB STAB	2.200	SERIAL NO.			GEL STRENGTH	12 / 12	/	/	
F.			1	M-5 RLL	23.500	JETS	4 X 14		FLUID LOSS	2.4@2			
G.			1	6 3/4 PULSER	11.230	TFA	.501		pH				
H.			1	6 3/4 FILTER SUB	7.960	DEPTH OUT	0		SOLIDS				
TOTALS	12.0	12.0	1	8 3/8 FLOAT/STAB	5.120	DEPTH IN	0						
DAYWORK TIME SUMMARY (OFFICE USE ONLY)			1	X-O	4.650	TOTAL DRILLED	0.00						
Hours w/ Condit. D.P.			9	HWDP	277.050	TOTAL HOURS	0.00						
Hours w/ Opr. D.P.			1	JARS	31.840	CUTTING STRUCTURE			MUD & CHEMICALS ADDED				
Hours Without D.P.			0			INNER	OU*ER	DULL CHAR.	LOCATION	TYPE	AMOUNT	TYPE	AMOUNT
Hours Standby			0										
			0										
			115	STANDS D.P.	15890.710	BEARINGS /SEALS	GAGE	OTHER DULL CHAR	REASON PULLED				
			2	SINGLES D.P.	90.360								
			0	KELLY DOWN	0.000								
			0	TOTAL	17136.870								
			0	WT. OF STRING	64000.00								
REMARKS NO INCIDENTS REPORTED. NO POLLUTION SIGHTED. TEST DP ALARMS. VISUALLY INSPECTED DIVERTER AND SLIP JOINT. HELD PRE-JOB SAFETY MEETING WITH CREW. VERIFIED CROWN SAVER AND FLOOR SAVER. SWIVEL PACKING HOURS 617.5 JAR HOUR 45.5 METAL ON DITCH MAGNETS 0 OZ. RCV UNABLE TO DIVE DUE TO WEATHER. TRIP DRILL 3.5 MIN.			JAR HOURS		45.5	DRILLER		Revette, Dewey					
TOTAL DAYWORK	0	0											
NO. OF DAYS FROM SPUD			191										
CUMULATIVE RCTATING HOURS													
DAILY MUD COST			16694.00										
TOTAL MUD COST			5154014.95										

