

NO 512100-000019-1

## DAILY DRILLING REPORT

REPORT NO 19

LEASE OCSGG32306			MC 252 #1 ST00 BP01			API WELL NUMBER 608174116901			WATER DEPTH 4992			DATE 05 Apr 2010		
OPERATOR BP Exploration						CONTRACTOR Transocean						BIG NO Deepwater Horizon		
SIGNATURE OF OPERATOR'S REPRESENTATIVE						SIGNATURE OF CONTRACTOR'S TOOL PUSHER								

D.P. SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH
6.625	32	S-135	8.25	6.625 FH		1	Continental Emsco	Triplex	15
-	-	-	-	-	-	2	Continental Emsco	Triplex	15
-	-	-	-	-	-	3	Continental Emsco	Triplex	15
-	-	-	-	-	-	4	Continental Emsco	Triplex	15

TIME DISTRIBUTION - HOURS			DRILLING ASSEMBLY			BIT RECORD			MUD RECORD		
CODE NO.	OPERATION	NIGHT DAY	NO.	ITEM	LENGTH	BIT NO.	8		TIME		
1.	Rig Up and Tear Down	0.0 0.0	1	BIT	1.530	SIZE	8 1/2		WEIGHT		
2.	Drill Actual	0.0 0.0	1	GEO PILOT	20.70	ADC CODE			PRESSURE GRADIENT		
3.	Roaming	0.0 0.0	1	IB STAB	2.210	MANUFACTURER	HUGHES		FUNNEL VISCOSITY		
4.	Coring	0.0 0.0	1	RLL-M5	23.490	TYPE	HC408XC		PV / YP	/	/
5.	Condition Mud & Circulate	10.5 12.0	1	IB STAB	2.040	SERIAL NO.	7118066		GEL STRENGTH	/	/
6.	Taps	1.5 0.0	1	GEO-TAP	27.750	JETS	4 x 12		FLUID LOSS		
7.	Lubricate Rig	0.0 0.0	1	PULSE	10.810	TFA	.442		pH		
8.	Repair Rig	0.0 0.0	1	FILTER SUB	8.000	DEPTH OUT			SOLIDS		
9.	Cur Off Drilling Line	0.0 0.0	1	IB STAB	4.150	DEPTH IN					
10.	Deviation Survey	0.0 0.0	1	Reamer	9.280	TOTAL DRILLED	0.00				
11.	Wire Line Logs	0.0 0.0	1	Cross Over	4.890	TOTAL HOURS	0.00				
12.	Run Casing & Cement	0.0 0.0	1	DC-Spiral	31.070	CUTTING STRUCTURE			MUD & CHEMICALS ADDED		
13.	Wait On Cement	0.0 0.0	1	IB STAB	5.550	INNER	OUTER	BULL CHAR.	LOCATION	TYPE	AMOUNT
14.	Wash Up B.O.P.	0.0 0.0	5	Cross Over	4.650						
15.	Nipple Up B.O.P.	0.0 0.0	1	HW Drill Pipe	277.050						
16.	Test B.O.P.	0.0 0.0	1	Jars	31.870						
17.	Test B.O.P.	0.0 0.0	1	HW Drill Pipe	584.830						
18.	Drill Stem Test	0.0 0.0	1	STANDS D.P.	15850.460	BEARINGS / SEALS	GAGE	OTHER	REASON PULLED		
19.	Plug Back	0.0 0.0	1	SINGLES D.P.	45.760						
20.	Squeeze Cement	0.0 0.0	1	KELLY DOWN	16.650						
21.	Fishing	0.0 0.0	0	TOTAL	17146.600						
22.	Dr. Work	0.0 0.0		WT OF STRING	667000.00						
23.		0.0 0.0		REMARKS NO INCIDENTS REPORTED. NO POLLUTION SIGHTED. TEST DP ALARMS. VISUALLY INSPECTED D VERTER AND SLIP JOINT. HELD PRE-JOB SAFETY MEETING WITH CREW. VERIFIED CROWN SAVER AND FLOOR SAVER. ROV DOVE TO INSPECT MARINE RISER AND BOPS. SWIVEL PACKING HOURS 573 JAR HOUR 34. METAL ON DITCH MAGNETS 0 OZS. ROV INSPECTED MARINE RISER AND SUB-SEA BOP'S MUD LOSS SINCE MID-NIGHT 205 BBLs							
			SWIVEL PACKING HOURS 570.50			JAR HOURS 34			DRILLER Revette, Dewry		

COMPLETION			DRILLING ASSEMBLY			BIT RECORD			MUD RECORD		
			NO.	ITEM	LENGTH	BIT NO.	8		TIME	1230	2000
A.	Perforating		1	Bit	1.530	SIZE	8 1/2		WEIGHT	14.0	14.0
B.	Tubing Trips		1	GEO PILOT	20.70	ADC CODE			PRESSURE GRADIENT	.728	.728
C.	Treating		1	FLEX JOINT	9.030	MANUFACTURER	HUGHES		FUNNEL VISCOSITY	88	88
D.	Swabbing		1	IB STAB	2.210	TYPE	HC408XC		PV / YP	23 / 15	23 / 14
E.	Tossing		1	RLL-M5	23.490	SERIAL NO.	7118066		GEL STRENGTH	16 / 16	15 / 15
F.			1	IB STAB	2.040	JETS	4 x 12		FLUID LOSS	3.0	3.0
G.			1	BATSONIC	20.230	TFA	.442		pH		
H.			1	GEO-TAP	27.750	DEPTH OUT			SOLIDS	25.74	26.05
TOTALS		12.0 12.0	1	PULSE	10.810	DEPTH IN					
			1	FILTER SUB	8.000	TOTAL DRILLED	0.00				
			1	IB STAB	4.150	TOTAL HOURS	0.00				
			1	Reamer	9.280	CUTTING STRUCTURE			MUD & CHEMICALS ADDED		
			1	Cross Over	4.890	INNER	OUTER	BULL CHAR.	LOCATION	TYPE	AMOUNT
			1	DC-Spiral	31.070						
			1	IB STAB	5.550						
			5	Cross Over	4.650						
			1	HW Drill Pipe	277.050						
			1	Jars	31.870						
			1	HW Drill Pipe	584.830						
			1	STANDS D.P.	15850.460	BEARINGS / SEALS	GAGE	OTHER	REASON PULLED		
			1	SINGLES D.P.	45.760						
			1	KELLY DOWN	16.650						
			0	TOTAL	17146.600						
				WT OF STRING	667000.00						
			REMARKS NO INCIDENTS REPORTED. NO POLLUTION SIGHTED. TEST DP ALARMS. VISUALLY INSPECTED D VERTER AND SLIP JOINT. HELD PRE-JOB SAFETY MEETING WITH CREW. UNABLE TO VERIFY CROWN SAVER AND FLOOR SAVER DUE TO LOSS CIRCULATION. SWIVEL PACKING HOURS 573 JAR HOUR 34. METAL ON DITCH MAGNETS 0 OZ								
TOTAL DAYWORK 0 0			SWIVEL PACKING HOURS 570.50			JAR HOURS 34			DRILLER Bass, Terry		
NO. OF DAYS FROM SPUD 181											
CUMULATIVE ROTATING HOURS											
DAILY MUD COST 170524.25											
TOTAL MUD COST 4640316.29											

4086

Exhibit No. \_\_\_\_\_  
Worldwide Court  
Reporters, Inc.

BP-HZN-IIT-0009215

BP-HZN-MBI00136803

Confidential

REPORT NO 19

BP-HZN-MBI00136804

REPORT NO 19

REPORT NO 19