

Bly Chronology

April 20, 2010

Guide Calls to WSL Office

1652 CST

1719 CST

17:08- 17:27	Drill pipe pressure decreased from 1,250 psi to 1,205 psi.
17:17	Mud offloading from <i>Deepwater Horizon</i> mud pits to M/V <i>Damon Bankston</i> ceased. Mudlogger not notified.
17:27- 17:52	Drill pipe pressure reduced from 1,205 psi to 0 psi by bleeding off 15 bbls to 23 bbls of fluid to the cement unit. Rig crew and well site leader discussed negative-pressure test procedure. Well site leader stated the negative-pressure test needed to be done on the kill line in accordance with the BP plan submitted to MMS.

Sources: TREN-00001; TREN-01974