

# Timeline of Discrete Tasks to Accomplish Capping at Macondo

| TASKS   | DAYS   |
|---|--------|
| Mobilize capping equipment to site  | 3 days |
| Remove riser - cut with hydraulic shears  | 1 day  |
| Clear capping area - can release LMRP, can remove BOP, or can unbolt riser connector (prefer to release LMRP) | 1 day  |
| Install cap   | 1 day  |
| Contingency   | 1 day  |
| Total Capping Time  | 7 days |