

Context



1. Currently well is flowing to Enterprise drillship (at ~15000 BPD)
2. Readying Q4000 semi to take additional flow – via Horizon BOP via former Top Kill manifold system – uses existing connections
3. Building longer term containment system(s) – new manifold, freestanding riser(s), processing ship(s), and storage tanker
 - These new systems require new connections to the Horizon BOP via three options:
 - a) “Flange Connection Spool” and “Capping Stack” BOP
 - b) “Flex Joint Overshot” and “Capping Stack” BOP **This review**
 - c) “Latch Cap” on flexjoint riser stub and flow tree
4. Potential to pull LMRP and install Capping Stack also remains in play