

LEASE		MC 252 #1 ST00 BP01		API WELL NUMBER		WATER DEPTH		DATE					
OCSGC32306				608174116901		4992		09 Apr 2010					
OPERATOR				CONTRACTOR				DEPT					
BP Exploration				Transocean				Deep Water Horizon					
SIGNATURE OF OPERATOR'S REPRESENTATIVE				SIGNATURE OF CONTRACTOR'S TOOL PLSHER									
D.P. SIZE	WEIGHT	GRADE	TOOL JT O.D.	TYPE THREAD	STRING NO.	PUMP NO.	PUMP MANUFACTURER	TYPE	STROKE LENGTH				
6.525	32	S-135	8.25	6.625 FH		1	Continental Emisco	Triplex	15				
-	-	-	-	-	-	2	Continental Emisco	Triplex	15				
-	-	-	-	-	-	3	Continental Emisco	Triplex	15				
-	-	-	-	-	-	4	Continental Emisco	Triplex	15				
TIME DISTRIBUTION - HOURS			DRILLING ASSEMBLY			BIT RECORD			MUD RECORD				
CODE NO. - OPERATION	NIGHT	DAY	NO.	ITEM	LENGTH	BIT NO.	9		TIME	0945			
1. Rig Up and Tear Down	0.0	0.0	1	Bit	1.530	SIZE	8.5		WEIGHT	14.0			
2. Drill Actual	3.5	0.5	1	PRESSURE DROP	3.710	ADC CODE			PRESSURE GRADIENT	.728			
3. Reaming	3.0	0.0	1	DIRECT. SUB	2.560	MANUFACTURER	HUGHES		FUNNEL VISCOSITY	103			
4. Coring	0.0	0.0	1	DM SONDE	8.510	TYPE	HC408XC		PV / YP	27 / 15	/ /		
5. Condit. Mud & Circulate	5.5	6.5	1	8" IB STAB	2.200	SERIAL NO.			GEL STRENGTH	14 / 14	/ /		
6. Trips	0.0	3.0	1	M-5 RLL	23.500	JETS	4X14		FLUID LOSS	2.2			
7. Luconate Rig	0.0	0.0	1	6 3/4 PULSER	11.230	TFA	.501		pH				
8. Repair Rg	0.0	0.0	1	6 3/4 FILTER SUB	7.960	DEPTH OUT			SOLIDS	26.14			
9. Cut Off Drilling Line	0.0	0.0	1	8 3/8 FLOAT/STAB	5.120	DEPTH IN	18260						
10. Deviation Survey	0.0	0.0	1	X-O	4.650	TOTAL DRILLED	0.00						
11. Wire Line Logs	0.0	0.0	1	JARS	31.840	TOTAL HOURS	0.00						
12. Run Casing & Cement	0.0	0.0	19	HWDP	584.630								
13. Wat O- Cement	0.0	0.0	0			CUTTING STRUCTURE			MUD & CHEMICALS ADDED				
14. Nipple Up B.O.P.	0.0	0.0	0			INNER	OU"ER	DULL CHAR.	LOCATION	TYPE	AMOUNT	TYPE	AMOUNT
15. Test R O P	0.0	2.0	0										
16. Drill Stem Test	0.0	0.0	125	STANDS D.P.	17088.340	BEARINGS /SEALS	GAGE	OTHER DULL CHAR	REASON PULLED				
17. Plug Back	0.0	0.0	0	SINGLES D.P.	45.780								
18. Squeezes Cement	0.0	0.0	0	KELLY DOWN	40.090								
19. Fishing	0.0	0.0	0	TOTAL	18330.000								
20. Dir. Work	0.0	0.0	0	WT. OF STRING	677006.00								
21.	0.0	0.0	REMARKS NO INCIDENTS REPORTED. NO POLLUTION SIGHTED. TEST DP ALARMS. VISUALLY INSPECTED DIVERTER AND SLIP JOINT. HELD PRE-JOB SAFETY MEETING WITH CREW. VERIFIED CROWN SAVER AND FLOOR SAVER. SWIVEL PACKING HOURS 601 JAR HOUR 45. METAL ON DITCH MAGNETS 10.2 OZ. PIT DRILL 4 MINUTES.										
22.	0.0	0.0											
23.	0.0	0.0											
			SWIVEL PACKING HOURS 629.50			JAR HOURS 34			DRILLER Revette, Dewey				
COMPLETION			DRILLING ASSEMBLY			BIT RECORD			MUD RECORD				
NO.	ITEM	LENGTH	BIT NO.	9		TIME	1700		WEIGHT	14.0			
1	Bit	1.530	SIZE	8.5		PRESSURE GRADIENT	.728		FUNNEL VISCOSITY	98			
1	PRESSURE DROP	3.710	ADC CODE			PV / YP	27 / 14	/ /	GEL STRENGTH	16 / 16	/ /		
1	DIRECT. SUB	2.560	MANUFACTURER	HUGHES		FLUID LOSS	2.2		pH				
1	DM SONDE	8.510	TYPE	HC408XC		SOLIDS	26.67						
1	8" IB STAB	2.200	SERIAL NO.										
1	M-5 RLL	23.500	JETS	4X14									
1	6 3/4 PULSER	11.230	TFA	.501									
1	6 3/4 FILTER SUB	7.960	DEPTH OUT										
1	8 3/8 FLOAT/STAB	5.120	DEPTH IN	18260									
1	X-O	4.650	TOTAL DRILLED	0.00									
6	6.5" SPIRAL D.C.	186.200	TOTAL HOURS	0.00									
1	X-O	4.650	CUTTING STRUCTURE			MUD & CHEMICALS ADDED							
9	HWDP	277.050	INNER	OU"ER	DULL CHAR.	LOCATION	TYPE	AMOUNT	TYPE	AMOUNT			
1	JARS	31.840											
19	HWDP	584.630	BEARINGS /SEALS	GAGE	OTHER DULL CHAR	REASON PULLED							
0													
0													
116	STANDS D.P.	15850.460											
0	SINGLES D.P.	0.000											
0	KELLY DOWN	0.000											
0	TOTAL	17006.260											
	WT. OF STRING	677006.00											
			REMARKS NO INCIDENTS REPORTED. NO POLLUTION SIGHTED. TEST DP ALARMS. VISUALLY INSPECTED DIVERTER AND SLIP JOINT. HELD PRE-JOB SAFETY MEETING WITH CREW. VERIFIED CROWN SAVER AND FLOOR SAVER. SWIVEL PACKING HOURS 610.5 JAR HOUR 45.5 METAL ON DITCH MAGNETS 10.2 OZ. PIT DRILL 4 MINUTES 20 SEC.										
TOTAL DAYWORK 0 0			SWIVEL PACKING HOURS 629.50			JAR HOURS 34			DRILLER Bass, Terry				
NO. OF DAYS FROM SPUD 185													
CUMULATIVE RCTATING HOURS													
DAILY MUD COST 135946.20													
TOTAL MUD COST 5135250.03													

NIGHT TOUR

DAY TOUR

