

From: Sepulvado, Murry R
Sent: Wed Jul 14 21:30:38 2010
To: Robinson, Steve W (Alaska)
Subject: FW: Rev 1 Procedure
Importance: Normal

Here was the plan for negative testing to mud line.

Murry R. Sepulvado
Well Site Leader
DD III
Rig 713-336-8218
Rig Clerk 713-336-8215

From: Morel, Brian P
Sent: Tuesday, April 13, 2010 2:47 PM
To: Sepulvado, Ronald W; Sepulvado, Murry R
Cc: Guide, John
Subject: RE: Rev 1 Procedure

I will add details to the program. Currently my thoughts are negative testing with base oil to the mud line, you both ok with that?

From: Sepulvado, Ronald W
Sent: Tuesday, April 13, 2010 3:54 AM
To: Morel, Brian P; Sepulvado, Murry R
Cc: Guide, John
Subject: RE: Rev 1 Procedure

Brian

We need to do a negative test before displacing 14# mud to seawater, will have to pick a time to lay down some drill pipe, should only need 3600' of 6 5/8" 32# drill pipe and 3400' of 5 1/2" 21.9# HT-55 for the Nile Well. We have 188 stands. of 5 1/2" 21.9#, 6 5/8" 32# S-135, 6 5/8" 40# S-135 and 6 5/8" 40# V-140 in the derrick.

Ronnie

From: Morel, Brian P
Sent: Monday, April 12, 2010 12:57 PM
To: Sepulvado, Murry R; Sepulvado, Ronald W
Cc: Guide, John

EXHIBIT #	50
WIT:	_____

Subject: Rev 1 Procedure

This isn't perfect yet, but I wanted to get everyone a copy so you can ensure all the equipment required for our upcoming operations is offshore in time. Please let me know if you have any questions or suggestions how to improve the procedure.

Thank You,
Brian Morel