

# Bly Chronology

## April 20, 2010

### Guide Calls to WSL Office

1652 CST

1719 CST

1731 CST

17:08-  
17:27

Drill pipe pressure decreased from 1,250 psi to 1,205 psi.

17:17

Mud offloading from *Deepwater Horizon* mud pits to M/V *Damon Bankston* ceased. Mudlogger not notified.

17:27-  
17:52

Drill pipe pressure reduced from 1,205 psi to 0 psi by bleeding off 15 bbls to 23 bbls of fluid to the cement unit.

Rig crew and well site leader discussed negative-pressure test procedure. Well site leader stated the negative-pressure test needed to be done on the kill line in accordance with the BP plan submitted to MMS.

Sources: TREG-00001; TREG-01974