


From: Holt, Charles A
Sent: Fri May 07 16:12:12 2010
To: Wellings, James S
Subject: RE: Capping Stack Deployed From Q-4000
Importance: Normal

Great...Good News...recognizing the Q4000 is hooked with the Junk Shot stuff...is it possible for one of the other Sub-Sea support vessel's to do this? Don't want to work a million options, however is there another option beyond the Q4000...for me it's the turn around of the Q4000 from what it's doing to what we need it to do...much like the Enterprise...in that...I think the Q4000 is the right vessel to install the capping stack.

From: Wellings, James S
Sent: Friday, May 07, 2010 9:40 AM
To: Holt, Charles A
Subject: Capping Stack Deployed From Q-4000

No show stoppers. Their crane can pull the LMRP and the Multi-purpose tower (MPT) can have the stack ready to stab. Need IWOCs rental item which we can get. We would not run the perforated riser joint. We would sling the capping stack below close ended drill pipe using upside down elevator and slings.

Jim Wellings
Wells Team Leader
bp GoM Drilling and Completions
Exploration and Appraisal Group
200 Westlake Park Blvd (WL 4)
Houston, Tx 77079
+1 281 366 2000 Main Phone
+1 281 366 2983 Direct Phone
+1 713 715 9334 Cell Phone
james.wellings@bp.com



CONFIDENTIAL

BP-HZN-2179MDL01513650

BPD187-000099

TREX 011242.0001