

145079.1.4

From: Olsen, Asbjorn (Stavanger)
 Sent: Tuesday, May 25, 2010 1:13 PM
 To: Redd, Eddy (Houston)

From: Olsen, Asbjorn (Stavanger)
Sent: Tuesday, May 25, 2010 1:13 PM
To: Redd, Eddy (Houston)
Cc: Olsen, Asbjorn (Stavanger); Richards, Jess (Houston); Turlak, Rob (Houston)
Subject: Status BOP's etc.
 Eddy

- testing of all connections
- hook up control system and FAT the stack
- mini frames and structure to take loads
- control system completion

DD II stack mods

- change to shear / blind in test ram cavity
- install 11" spool to come off the hinges, FSV, Block, Hub under Choke Line
- support for above system needs to be designed and build

Test Ram change over will take 1 – 2 days from when it is confirmed and all other BOP activities are complete
 Spool, FSV etc will be ready to ship on Tuesday (1/June) to the rig (BP should be given Tuesday to Thursday
 pm shipping)

The challenge shall be sorted out early this morning (all being equal)
 Provided that we do not have more issues then we will be done with our testing earliest tomorrow 0600
 (earliest)

Then skid and connect funnel and as Jess confirms ready to run at 1800 Wednesday.

As a matter of surprise, the rig could not find proof of the rig having tested 1 of their jumper CoFlex hoses.
 Accordingly we need to change this hose out for a certified hose. DD III is shipping one over to DD II. RMA will
 make sure a discussion is had with the MSV and team to ensure accountability is addressed.

Hope that clarifies things
 Asbjorn S.
 Technical Support - Horizon Support Group
 Office: +1 832 587 8780
 Mobile: +1 416 16472
 Mail: asbjorn.olsen@dstpwater.com
 Privileged and Confidential Attorney-Client Communication Document(s) prepared in anticipation of Litigation.

CONFIDENTIAL

TRN-MDL-08052125

TREX-145079.0001