CONFIDENTIAL


## **Review Team Recommendations**

- **Recommendation #1:** Ensure that an analysis of the allowable worst case combination of loads (eg. largest tilt, highest temperature, highest pressure) is included in the record.
- Recommendation #2: Measures should be taken to limit maximum pressure during well integrity testing and well shut-in operations
- Recommendation #2: Measures should be taken to limit maximum pressure during well integrity testing and well shut-in operations.
  - Recommendation #4: Although not presented during the design review, BP's evaluation of the ability of all added components to withstand the maximum expected internal pressure, should be included for the record (include as-built documentation to ensure proper bolt pre-load).









16

BP-HZN-2179MDL06132275 BPD407-073628 TREX 009575.0175