CONFIDENTIAL




| ID | | Task Name | Start | Finish |
|---|---|---|---|---|
| 1 | | **TRIPPEL STACK AND CONTROLS** | Tue 5/25/10 | Mon 6/7/10 |
| 2 | | Assemble Tripple Stack | Tue 5/25/10 | Fri 5/28/10 |
| 3 | | Install control System for HC, Single, Double, FSV, Choke, H4 | Sat 5/29/10 | Tue 6/1/10 |
| 4 | | FAT testing including pressure and function tests | Wed 6/2/10 | Thu 6/3/10 |
| 5 | | Shipping BOP system and control unit to the rig | Fri 6/4/10 | Sat 6/5/10 |
| 6 | | Documentation, Drawings, Approvals | Wed 6/2/10 | Fri 6/4/10 |
| 7 | | Procedures for Trippel Ram Capping BOP | Sat 5/29/10 | Wed 6/2/10 |
| 8 | | Running Tripple Stack | Sun 6/6/10 | Mon 6/7/10 |
| 9 | | | | |
| 10 | | **SIDE INLETS ON BOP** | Mon 5/24/10 | Sun 6/6/10 |
| 11 | | Finished Testing DD II BOP stack | Sun 5/30/10 | Sun 5/30/10 |
| 12 | | Change Test Ram with Blind Shear Ram (B/S Ram) | Mon 5/31/10 | Wed 6/2/10 |
| 13 | | Design Vent System in conjunction with BP requirements | Mon 5/24/10 | Fri 5/28/10 |
| 14 | | Gather Fail Safe Valves | Mon 5/24/10 | Tue 5/25/10 |
| 15 | | Build Control System for separate FSV's | Mon 5/24/10 | Sat 5/29/10 |
| 16 | | Testing Hub, T-Pieces, 11" spool Piece, etc | Sat 5/29/10 | Sun 5/30/10 |
| 17 | | Design and Build Support for hanging load off the Side Outlet | Sun 5/30/10 | Mon 5/31/10 |
| 18 | | Shipping to the DD II | Mon 5/31/10 | Tue 6/1/10 |
| 19 | | Assemble Complete Hub, T-Piece, FSV, spool and pressure test | Wed 6/2/10 | Thu 6/3/10 |
| 20 | | FAT system with Control unit for FSV | Thu 6/3/10 | Fri 6/4/10 |
| 21 | | Documentation and Drawings | Thu 5/27/10 | Tue 6/1/10 |
| 22 | | Procedures for Installing and Testing | Thu 5/27/10 | Tue 6/1/10 |
| 23 | | BOP ready to Run with | Sun 6/6/10 | Mon 6/7/10 |

TREX 144986.0002