

Schedule



DRAFT

Activities	Tue 11	Wed 12	Thu 13	Fri 14	Sat 15	Sun 16	Mon 17	Tue 18	Wed 19	Thu 20	Fri 21	Sat 22	Sun 23	Mon 24	Tue 25
Draft objectives	█														
Establish plan		█													
Fabricate Test Stump			█	█											
Onshore Trial															
Develop Trial Procedures			█	█											
Approve Trial Procedures					█										
Set-up Trial Site			█	█	█										
Perform Onshore Trials						█	█								
Modify Valve/Ram Assemblies								█							
Ship Assemblies to DD-II									█	█					
Offshore Trial															
Ship Test Stump & Install on Seabed								█	█	█					
Run DD-II Riser with Cap Assembly											█	█			
Perform Trial													█		
Modify Procedure														█	
Go/No-Go Decision														█	
Well Capping															
Riser Cutting								█	█	█					
Cap Well															█

TREX.144408N.8.1.TO